

LEGEND

1 Weldmesh (e.g Heras) Panels

2 Concrete or rubber blocks

3 Scaffold pole uprights driven firmly into ground, then secured to panels with wire ties, or;

4 Uprights driven firmly into ground through hole in block, then secured to panels with wire ties.

5 Panels to be interlinked using clamps

SECONDARY FENCING POSITION

The fencing is used to protect trees whilst no dig surface is installed. This will be carried out as per the method statement.

NO-DIG SURFACE

Cells to be filled with 20-40mm clean graded angular stone to manufacturers details and specifications

TreeTex T300 geotextile or similar laid over CellWeb

Peg and board edging

Top soil to BS3882:2007

Porous surface to finish

Original ground level

Depressions and soft spots in formation to be filled with sharp sand to levels required

CCS/Cellular confinement system (Geosynthetic CellWeb or similar approved)

RESTRICTIONS WITHIN TREE PROTECTION AREAS

Inside the exclusion area of the fencing, the following shall apply:

- No mechanical excavation whatsoever
- No excavation by any other means without arboricultural site supervision
- No hand digging without a written method statement having first been approved by the project arboriculturist.
- No lowering of levels for any purpose (except removal of grass sward using hand tools)
- No storage of plant or materials
- No storage or handling of any chemical including cement washings
- No vehicular access
- No fire lighting

In addition to the above, further precautions are necessary adjacent to trees:

- No substances injurious to tree health, including fuels, oil, bitumen, cement (including cement washings), builders sand, concrete mixing and other chemicals shall be stored or used within or directly adjacent to the protection areas of retained trees
- No fire shall be lit such that flames come within 5m of tree foliage.

PHASING OF DEVELOPMENT

The arboricultural protection on this site must be carried out in the following order:

- Tree removal and access facilitation pruning
- Accurate erection of tree protection fencing.
- Site accessible to construction/demolition traffic
- Demolition/site clearance
- Construction
- Removal of tree protection fencing.
- Remedial tree surgery

The above phasing must not be changed without approval from the project arboriculturist and agreement with the Council.

T1

TREE TO BE RETAINED

T1

TREE TO BE REMOVED

HEDGE CANOPY TO BE REDUCED

Hedge to be trimmed back from the red dashed line to the green line as indicated.

A CATEGORY TREE

B CATEGORY TREE

C CATEGORY TREE

U CATEGORY TREE

ROOT PROTECTION AREA (RPA) FOR RETAINED TREES

NOTE:
FOR PLANNING PURPOSES ONLY
DO NOT SCALE FROM DRAWING

0 5 10 15 20 25m

C 28/06/24 Additional tree survey data AJB

B 08.03.2021 T153 pruning added TRG

A 05.10.2017 Revised layout TRG

Date Date Details Drawn

ACD

ENVIRONMENTAL

HEAD OFFICE

Rodbourne Rail Business Centre, Grange Lane,

Malmesbury, SN16 0ES

Tel: 01666 825646

Unit 7 Godalming Business Centre

Woolpack Way

Godalming, GU7 1XW

Tel: 01483 425714

Suite 6, Crescent House, Yonge Close,

Eastleigh, SO50 9SX

Tel: 02382 026300

email: mail@acdenv.co.uk

www.acdenvironmental.co.uk

Copyright of ACD. All rights described in Chapter IV of the Copyright, Designs and Patents Act 1988 have been generally asserted. 2015. Copyright of this plan remains with ACD until all fees have been paid in full.

scheme: Worthing Road, Southwater

Phase 3 & 4

client: Berkeley Homes

drawing: Tree Protection Plan

date: 24.08.2017

scale: 1:500@A1 (Phase 4)

dwg no: BERK21219-03C

drawn: TRG checked: MW