



# CAMPSFIELD, SOUTHWATER

## FRAMEWORK CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN

April 2025

Miller Homes Ltd

RESIDENTIAL SCHEME  
CAMPSFIELD  
SOUTHWATER

FRAMEWORK CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN

CONTROLLED DOCUMENT

Document No:	091.0018/FCEMP/3	
Status:	Original	
	<i>Name</i>	<i>Date</i>
Prepared by:	Eleanor Geary	December 2024
Checked by:	Caroline Duff	December 2024
Approved by:	Kim Hammonds	December 2024

**Revision Record**

Rev.	Date	By	Summary of Changes	Aprvd
2	08.04.25	ERG	Additional Construction Vehicle Routes	CID
3	14.04.25	ERG	Client's comments	CID

**Disclaimer**

This document has been prepared in accordance with the scope of Paul Basham Associates Ltd's appointment with its client and is subject to the terms of that appointment. It is addressed to and for the sole use and reliance of Paul Basham Associates clients. Paul Basham Associates accepts no liability for any use of this document other than by its client and only for the purposes, stated in the document, for which it was prepared and provided. No person other than the client may copy (in whole or in part), use or rely on the contents of this document, without the prior written permission of a Director of Paul Basham Associates. Any advice, opinions, or recommendations within this document should be read and relied upon only in the context of the document as a whole. The contents of this document are not to be construed as providing legal, business or tax advice or opinion.

© Paul Basham Associates Limited



Miller Homes  
Unit 3 Faraday Office Park  
Rankine Road  
Basingstoke  
PG24 8QB

Paul Basham Associates Ltd  
The Bothy  
Cams Hall Estate  
Fareham  
Hampshire  
PO16 8UT

RESIDENTIAL SCHEME  
CAMPSFIELD  
SOUTHWATER

FRAMEWORK CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN

Contents

1.	INTRODUCTION .....	2
2.	SITE ACCESS, COMPOUND AND LAYOUT .....	3
3.	CONSTRUCTION TRAFFIC ROUTING .....	5
4.	CONSTRUCTION TRAFFIC MANAGEMENT AND MITIGATION .....	12

Figures


- Figure 1 – Site Location
- Figure 2 – Construction Vehicle Routing (Previously Proposed)
- Figure 3 – Vehicle Route 2
- Figure 4 – Vehicle Route 3
- Figure 5 – Vehicle Routing Option 4
- Figure 6 – Personal Injury Accident Data

Appendices

- Appendix A – Resident Letter
- Appendix B – Tracking Drawings

## 1. INTRODUCTION

- 1.1 This Framework Construction Environmental Management Plan (CEMP) has been prepared by Paul Basham Associates on behalf of Miller Homes to support an Outline planning application with all matters reserved (except access) for a residential development, comprising of up to 82 residential units at Campsfield, Southwater. The site is located approximately 2km southeast of Southwater Village Centre. The site location is shown in **Figure 1**.



**Figure 1:** Site Location

- 1.2 Paul Basham Associates have also produced a Travel Plan and Transport Assessment to support the Outline application.
- 1.3 This report will discuss the vehicle routing, site access, compound, site layout during construction and management of construction traffic. It will also provide information on how potential impacts from construction traffic will be minimised.
- 1.4 It should be noted that this Framework CEMP will form the basis of any future CEMP which will be updated and is likely to be provided to discharge a planning condition.
- 1.5 SLR consulting attended a meeting with the Case Office on the 21<sup>st</sup> March 2025 to discuss the proposed development. Following this it was requested that further construction routes should be reviewed for entering the site, through Mulberry Fields development. Therefore, additional routes have been reviewed and are provided within this report in **Chapter 3**.

## 2. SITE ACCESS, COMPOUND AND LAYOUT

- 2.1 The site itself is currently a tree plantation site and is located to the southern extent of the neighbouring Mulberry Fields residential development. Mulberry Fields is a 193-unit development which is accessed from Mill Straight Roundabout via Centenary Road.
- 2.2 The existing access into the proposed development site from the Mulberry Fields development is shown in **Photograph 1**. At present the existing access (turning head) measures c.5m in width which will widen to c.5.5m upon approach into the proposed site.



**Photograph 1:** Proposed Site Access location onto Centenary Road (Taken from Mulberry Fields)

### Access

- 2.3 The site will be accessed from the southern extent of Mulberry Fields development, via Centenary Road which connects through the Mulberry Fields development onto the turning head, which the proposed site will take access from. Therefore, construction access would be required through parts of the Mulberry Fields development. Details on the vehicle routing during construction is discussed in **Chapter 3**.
- 2.4 The bellmouth arrangement following construction will be supported by 6m radii and 2m footways on both sides of the carriageway, that connect into the provision afforded within Mulberry Fields.
- 2.5 Visibility splays from the access appear to be achievable to 2.4m x 43m in the primary direction and to 2.4m x 22m in the secondary direction, reflecting the end of the carriageway. Details of which can be found within the Transport Assessment.

- 2.6 Where appropriate, any damage to the public highway attributed to construction of the site will be made good in agreement between Miller Homes and the highway authority.

#### **Site Set Up Plan**

- 2.7 The site compound will include for material storage, loading/unloading, staff/contractors/visitor parking, waste management, along with staff welfare facilities. Further information on these, along with a site set up plan will be provided as part of the future Reserved Matters application and/or discharge of planning condition in an updated CEMP.

#### **Parking**

- 2.8 Further details regarding construction traffic parking will be provided as part of the updated CEMP, but it will be ensured that the compound area will be large enough to accommodate vehicle parking for staff/contractors. Staff will also be encouraged to car share or utilise sustainable travel where possible. Any unlawful parking or parking within the existing Mulberry Fields development will be dealt with by the site manager.
- 2.9 Contractors will also be advised of the required parking behaviours upon appointment. This is to ensure conflict does not occur with neighbouring residents, specifically the existing Mulberry Fields development. Along with this, the site manager will also retain a log of inconsiderate parking, removing any repeat offenders from the job.

#### **Construction Vehicle Trip Generation**

- 2.10 Deliveries and collections of materials/equipment will be organised with a pre-booking regime, avoiding peak hours on the highway network where possible. The number of deliveries a day is expected to be a maximum of 10 HGVs per day.
- 2.11 Further details on the exact number of daily trips and the types of vehicles anticipated to be used will be provided as part of the updated CEMP.

#### **Pedestrian Access**

- 2.12 It will be ensured that the pedestrian routes within Mulberry Fields development are not impacted, and that appropriate provision for pedestrians to access the development site from Mulberry Fields is provided and managed by the site manager. Facilities for public viewing will be provided if suitable.

### 3. CONSTRUCTION TRAFFIC ROUTING


- 3.1 The local road network has been assessed in terms of its suitability for the movement of HGV vehicles to and from the site, associated with the recycling/disposing of waste and for the delivery of materials associated with construction work.
- 3.2 The construction traffic routing has been configured to utilise the strategic road network (SRN) where possible, to provide the most efficient movement of HGVs. The route has been considered in terms of suitability for the movements of HGVs and the efficiency of HGVs getting onto the SRN as quickly as possible.
- 3.3 Vehicles will travel from the A24 onto Mill Straight before utilising the emergency access to provide access into Mulberry Fields. This will then provide a route onto the proposed access.
- 3.4 Construction traffic will be informed of the proposed route prior to make deliveries, with details provided to all subcontractors and delivery companies. Along with directional signage on the route to assist drivers' information will also be provided on the access arrangement and permitted working hours. Therefore, it is not foreseen that any additional temporary traffic management will be required.

#### Proposed Route (Internal)

- 3.5 A review of four routes (two utilising the Mulberry Fields development and two utilising the existing emergency access to the Mulberry Fields development) has been undertaken for the site, which includes two options proposed by the Case Officer:
- Route 1 – (original route utilising Mulberry Fields main spine road)- **Figure 2**
  - Route 2 – (entry from emergency access and utilising the emergency vehicle access road) - **Figure 3**
  - Route 3 – (entry from Mulberry Fields access then utilising the emergency vehicles access road)- **Figure 4**
  - Route 4 – (entry from emergency access then utilising Mulberry Fields main spine road)- **Figure 5**

#### Route 1

- 3.6 The proposed route for the HGV vehicles which was originally provided (Route 1) is shown in **Figure 2**. The route shows that construction traffic will enter the Mulberry Fields development from Centenary Road and follow this route through the existing Mulberry Fields development to reach the proposed site.




**Figure 2:** Vehicle Routing (Previously Proposed)

- 3.7 Based on the route shown in **Figure 2** tracking has been undertaken and is achievable albeit tight (**Appendix B**). As this route utilises the main spine road through Mulberry Fields, there would be impact on the existing Mulberry Fields development and therefore further routes have been reviewed to assess whether the impact can be reduced upon Mulberry Fields development.


#### Route 2 and 3

- 3.8 As aforementioned following a meeting with the Case Officer it was noted that further routes should be reviewed for the construction access to the proposed development. These are shown in in **Figure 3** and **4**.





**Figure 3: Vehicle Route 2**



**Figure 4: Vehicle Route 3**

- 3.9 As shown in **Figure 3** the proposed route would utilise the existing emergency access for Mulberry Fields, which was previously used as the construction access for the site. The route would then utilise the emergency access route along the eastern side of Mulberry Fields providing a route to the existing gated access to the proposed development (shown in **Photograph 2-3.**) and thus having minimal impact on the existing Mulberry Fields development. As this route does not utilise Centenary Road, it would have the least impact on the existing Mulberry Fields development.
- 3.10 However, it should be noted that there may need to be upgrades to the emergency access (based on the construction access utilised for Mulberry Fields) and the route to the proposed development site (as this needs to be fully assessed to the available width and whether any trees are impacted) to accommodate this route which would be fully assessed within the full CTMP.



**Photograph 2:** Existing Mulberry Fields Emergency Access




**Photograph 3:** Existing Gated Access to Proposed Development  
(Source: Google Maps, 2025)

- 3.11 As shown in **Figure 4**, Route 3 would utilise the main access to Mulberry Fields (from Mill Straight), before connecting onto the existing emergency route (which needs to be fully assessed in terms of available width and whether any trees are impacted). This would still impact sections of the Mulberry Fields development as a section of the route utilises Centenary Road and Faires Close before connecting onto the emergency access route; however, this would have less impact than Route 1. The tracking in **Appendix B**, also indicates that existing layby parking would be affected and therefore would cause disruption to Mulberry Fields as parking spaces would have to be lost or relocated during the construction period.
- 3.12 However, a full review of this route will need to be undertaken to determine the suitability of the route (based on the land required and whether the emergency access route can accommodate construction vehicles).
- 3.13 Tracking for both of these routes are shown within **Appendix B**. These routes have been based on an indicative route for the emergency vehicles based on an assessment from Google Maps and the use of the site layout for Mulberry Fields, to track a c.5.5m wide, reducing to c.3.75m heading south from the emergency to the proposed development to the south. The exact measurements and location of existing trees can be confirmed with the client as part of the detailed design to ensure this route is suitable.

#### Route 4

- 3.14 An additional assessment of another route was undertaken utilising the emergency access and then travelling through the internal site (Faires Close, Centenary Road and Linfield Close) to the proposed access for the development, shown in **Figure 5**.



**Figure 5:** Vehicle Routing Option 4

- 3.15 The route shown in **Figure 5** accesses the proposed development via the emergency access in Mulberry Fields and utilises Friars Road, Centenary Road and Linfield Close to access the proposed development site. Although this route could be utilised, it would require tight manoeuvres based on the existing alignment of the roads within Mulberry Fields and therefore likely to have a larger impact on the Mulberry Fields development than routes 2 which solely utilises the existing emergency access.


#### Route Summary

- 3.16 For all four construction routes, it is anticipated that that all construction traffic will come from the A24, having come from either the north or south. It is not anticipated that construction traffic will come through Southwater Village to the northwest of the site.
- 3.17 Based on the assessment of the four routes it is considered that Route 2 which utilises the existing emergency access route within Mulberry Fields (and was suggested by the Case Officer) would have the least impact on the existing Mulberry Fields development. Further to this, it understood that the emergency access was previously used as the construction access for Mulberry Fields and was considered acceptable as part of that scheme. However, does require further review in terms of available width and location of trees to understand the full suitability of the route.

- 3.18 It can be considered that any of the four routes could be deemed suitable for the construction period as vehicles can gain access to the proposed site, however, some routes would require more amendments and disruptions to the existing Mulberry Fields development than others. A full review of any amendments to construction access, the emergency route suitability for construction and visibility splays will all be assessed within the full CTMP. As part of future RM applications an assessment can also be undertaken of land ownership, routing and potential tree removal.
- 3.19 Furthermore, we ask HBC and WSCC to provide their thoughts on the routes and suitability which can then be explored as part of a full CEMP as part of a reserved matters application.

### Personal Injury Accident Data

- 3.20 To establish whether there are any existing safety concerns on the surrounding highways network, a review has been undertaken of Personal Injury Accident (PIA) data. The review has assessed incidents reported in the vicinity of the site, for the most recent five-year period (2019-2024), obtained from the Safer Sussex Roads Partnership. The results are shown in **Figure 6**.



**Figure 6:** Personal Injury Accident Data

- 3.21 **Figure 6** shows that only one incident has occurred in proximity to the Mulberry Fields access on the Mill Straight Roundabout. The incident occurred on the 15<sup>th</sup> March 2024 and was classified as slight. There are no other incidents that occurred on Mill Straight Roundabout; therefore, this can be considered a standalone incident.
- 3.22 There are also a number of PIA's reported on the A24 roundabout, however given that this is a key interchange that all traffic on the A24 use, this number of PIAs is not considered to represent a concern, when reviewed over the 5-year period being assessed. Further information is provided within the Transport Assessment.
- 3.23 To summarise, there are not any existing safety concerns with the surrounding highways network which would be exacerbated by the proposed development and is in accordance with Paragraph 116 of the NPPF.

## 4. CONSTRUCTION TRAFFIC MANAGEMENT AND MITIGATION

### Prior to construction

- 4.1 Miller Homes recognise the importance of suitable consultation and liaison with neighbours, specifically Mulberry Fields development and stakeholders prior to the commencement of any works. As part of this liaison, Miller Homes will provide a formal letter with details on when works will begin, timescales and will provide the site manager contact details for locals to raise any concerns as the build progresses.
- 4.2 The construction process is anticipated to be broken down into the following stages:
- Enabling works, site access and internal spine road
  - Surface water management
  - Construction of sub-structures
  - Construction of super-structures
- 4.3 Security fencing will be erected along the site boundary with a minimum height of 2m, with gates utilised at the access point to prevent unauthorised access during the construction phase. This would be in place from the outset.

### Working Practice on Site

- 4.4 Once on-site materials will be contained in a designated area. Trained personnel will load and unload materials. Appropriate PPE will be required on site including hard hats and steel toe footwear. Site visitors will also be required to sign in and out as well as undergo a site induction process, ensuring safety measures are met.

### Working/Delivery Hours

- 4.5 Working hours will be considerate of residents and businesses. The core working hours are expected to be detailed as part of a planning condition, which is anticipated to be restricted to:
- 08:00am to 18:00pm (Monday to Friday)
  - 08:30am to 13:00pm (Saturday)
  - No Sunday or Bank Holiday working
- 4.6 No HGV movements to or from the site will occur between the hours of 8:00-09:00 and 17:00-18:00, nor shall the contractor permit any HGVs associated with the development at the site to be waiting on roads surrounding the site during these times. This is to ensure that the movements of HGVs do not detrimentally impact on the safety of neighbouring residents.

### **Vehicle Movements**

- 4.7 Allocated time slots will be assigned for HGVs vehicles delivering material or picking up waste materials. Further detail on the total number of daily trips (staff and contractors) and the types of vehicles anticipated to be used will be provided as part of the reserved matters stage.
- 4.8 As aforementioned staff will be encouraged to utilise car sharing or sustainable modes of travel.

### **Wheel Wash facilities**

- 4.9 Wheel cleaning facilities will be available as and when required on site, to ensure that mud is not carried onto the surrounding highway network. The wheel washing station will be located close to the site access to reduce dirt and dust. A vehicle marshal will be used to inspect the wheels of all vehicles prior to leaving the site, and to hose off mud, dust or silt contaminate prior to the vehicle leaving the site. A standard hose will be used as it is more controllable than other methods and uses less water. No water arising from wheel cleaning will be discharge onto the public highway.
- 4.10 In the event that either the nature of the works or weather conditions mean that there is a likelihood of wheel washing facilities not being sufficient, then a road sweeper would be employed at the developer's expense.

### **Mitigation of Dust**

- 4.11 A water truck will be deployed on-site spraying water over affected areas in order to prevent dust becoming airborne. Water would be applied at least 3 times a day or more depending on atmospheric conditions. The developer will ensure that there is no discharge of surface run-off arising from the water spray onto the public highway. Should formal complaints be received appropriate mitigation will be undertaken at the developer's expense.
- 4.12 To mitigate the dust produced by the construction works, the following measures will be implemented as far as practicably possible on site. These measures conform to the IAQM Highly Recommended Mitigation Measures for Sites with a High Risk of Dust Impacts.
- Sand and other aggregates will be stored in secured, bunded areas, preventing them from drying out, except when necessary for specific processes. In such cases, appropriate additional control measures will be implemented.

- Bulk cement and other fine powder materials will be transported in enclosed tankers and stored in silos equipped with effective emission control systems. This will prevent material escape and overfilling during delivery.
- Vehicles entering and exiting the site will be covered to prevent the escape of materials during transport.
- A Hard-surfaced haul route will be installed and similarly maintained with regular dampening and cleaning. Regular inspections of on-site haul routes will be conducted to ensure their integrity, with repairs initiated as soon as reasonably practicable. All inspections of haul route, which are regularly dampened using either fixed or mobile sprinkler systems or mobile water bowsers, will be recorded, and the routes will be regularly cleaned.

### **Noise Mitigation**

4.13 The following measures will be used to minimise noise emissions and vibration where possible:

- Any piling will utilise continuous flight auger (CFA) methods
- Using best practice which may include the use of quiet equipment or methods of works, switching plant off when not being used.
- Training staff to avoid shouting or slamming vehicle doors
- Advising residents before any particularly noisy works are being undertaken.
- Not undertaking any noisy works early in the morning, in particular on Saturdays. No works will be undertaken outside the hours specified within this CEMP.
- Utilising only modern, quiet and well maintained equipment.
- Regularly inspecting and maintaining power tools for wear and damage which could increase vibration and noise.
- The ABC method detailed in BS 5228-1:2009 will be implemented to control impacts to residents arising from construction.

### **Pollution Mitigation**

4.14 Vehicles will be managed using a vehicle booking system to ensure no idling on the highway.

4.15 Control of Substances Hazardous to Health (COSHH) practical advice and guidance will be implemented at all times. All staff will receive chemical training which will cover the associated risks, workplace exposure limits, exposure monitoring results and accident and emergency plans.



- 4.16 Aquatic pollution will be managed by ensuring no dirt, dust or chemicals are leaked into any existing drainage areas or ponds.

#### **Inspection of Signing, Pedestrian Routes, Security Fencing and Scaffolding**

- 4.17 The site supervisor, or somebody appointed by them, will check the security hoarding and scaffolding on a daily basis.
- 4.18 Security fencing (2m minimum) will be installed around the perimeter of the development as required with decorative displays and facilities for public viewing where appropriate.

#### **Consultation with Local Residents**

- 4.19 The client recognises it is important to keep residents informed and aware of the construction traffic. They will be informed via a letter including:
- When construction will begin and duration
  - Contact number for any issues
  - A summary of the works
- 4.20 An example of a letter which will be provided to residents is attached as **Appendix A**.

#### **External Lighting**

- 4.21 Appropriate lighting measures will be incorporated during the construction phase. This may include lighting along paths and walkways, as well as potential floodlighting installed on temporary structures such as building cabins and containers. The exact specifications, including the location, height, and type of light sources, will be determined based on site-specific requirements and best practices.
- 4.22 The direction and intensity of illumination will be carefully considered and adjusted to minimise any potential impact on the surrounding area. Lighting design will aim to provide adequate illumination for safety and security purposes while avoiding light spillage or glare that could affect neighbouring properties or wildlife habitats. It is noted that no lighting will be provided which includes UV emissions, along with this the colour temperature must be 2700k or lower, to ensure this does not affect the feeding behaviour of bats.

### **Complaints & Contacts**

- 4.23 Should there be any issues which arise, the Site Manager will be available to deal with complaints, be available on site and ensure their availability is made known to all relevant parties. A contact number for the site contractor will be given to the relevant authority under separate cover prior to starting on site.

## Appendix A

*Date*

*Address*

Dear Resident/Neighbour

**Re: Development at address, name**

We are due to commence work at the above location on the **date**.

The development consists of **number** units made up of traditional housing and apartments.

The scheme is due to be completed by **month, year**.

By its very nature, construction work involves the use of heavy machinery to shape and excavate the site, followed by a progression of trades to complete the building work.

This work will necessitate the influx of workers and deliveries of materials and equipment on a regular basis.

We have made arrangements to minimise any disruption to the local neighbourhood, through restricted delivery times and controlled working hours, so as not to cause a nuisance.

However, should you believe that our activities are causing a nuisance, or that our approach is less than professional, please make contact with us directly at one of the numbers below:

Number –Regional Office

Number –Site Manager

Number –National Hotline

Number –Safety, Health and Environment

Building sites are a ‘magnet’ for children, however they can be dangerous places for the uninvited and we would ask that you help us to keep children off the sites at all times.

If you would like any further information, or have any concerns please make contact using the above number at the Regional Office.

Yours sincerely


Name

**Managing Director**


## Appendix B

## GENERAL NOTES

- ## VEHICLE PROFILE



DRAWING/DESIGN IS STILL 'IN DEVELOPMENT'  
YOU ARE ADVISED TO MAKE DUE ALLOWANCE




The drawings, information and data recorded in this document ("the information") is the property of Paul Basham Associates. This document and the information are solely for the use of the authorised recipient and this document may not be used, copied or reproduced in whole or part for any purposes other than which it was supplied by Paul Basham Associates. Paul Basham Associates makes no representation, undertakes no duty and accepts no responsibilities to any third party who may use or rely upon this document or the information.

GENERAL NOTES


- THIS DRAWING IS INTENDED TO BE READ IN CONJUNCTION WITH ALL RELEVANT ARCHITECTS, ENGINEERS, SERVICES AND SPECIALIST DRAWINGS, DETAILS AND SPECIFICATIONS.
- ANY VARIATIONS OR DISCREPANCIES BETWEEN THESE DRAWINGS IN TERMS OF DIMENSIONS OR DETAILS SHOULD BE DRAWN TO THE ATTENTION OF THE ARCHITECT AND/OR THE ENGINEER FOR CLARIFICATION.
- ALL FIGURED DIMENSIONS TO BE TAKEN IN PREFERENCE TO SCALED DIMENSIONS. DO NOT SCALE THIS DRAWING.
- PAUL BASHAM ASSOCIATES ACCEPTS NO RESPONSIBILITY FOR THE ACCURACY OF BACKGROUND INFORMATION PRODUCED BY THIRD PARTIES – THIS MUST BE TREATED AS INDICATIVE ONLY.
- THIS DRAWING SHOULD ONLY BE USED FOR CONSTRUCTION IF THE PROJECT PHASE IN THE TITLE FRAME BELOW IS SHOWN AS "CONSTRUCTION". PAUL BASHAM ASSOCIATES TAKE NO RESPONSIBILITY FOR CONSTRUCTION WORKS UNDERTAKEN TO DRAWINGS WHICH ARE NOT MARKED UNDER THIS PHASE.

VEHICLE PROFILE



Max Legal Length (UK) Articulated Vehicle (16.5m)  
Overall Length 16.500m  
Overall Width 2.550m  
Overall Body Height 3.632m  
Min Body Ground Clearance 0.396m  
Max Track Width 2.500m  
Lock to lock time 6.00s  
Kerb to Kerb Turning Radius 6.870m

KEY  
SITE BOUNDARY



PRELIMINARY

DRAWING/DESIGN IS STILL 'IN DEVELOPMENT'  
YOU ARE ADVISED TO MAKE DUE ALLOWANCE

Project Name	CAMPSFIELD, SOUTHWATER
Project Phase	PRELIMINARY

Title	CONSTRUCTION TRACKING OPTION 2
-------	--------------------------------



Paul Basham Associates Ltd  
The Bothy, Cams Hall Estate, Fareham, PO16 8UT  
01329 711 000  
info@paulbashamassociates.com www.paulbashamassociates.com

Client



P01	FIRST ISSUE	08.04.25	ERG	CID
Rev	Description	Date	By	App'd
	Date Created	Drawn By	Approved By	Suitability Code
	04.04.25	ERG	CID	-
PBA Project Number		Scale	(AT A3)	
091.0018		1:1000		
PBA Drawing No:				Revision
091.0018-0006				P01




The drawings, information and data recorded in this document ("the information") is the property of Paul Basham Associates. This document and the information are solely for the use of the authorised recipient and this document may not be used, copied or reproduced in whole or part for any purposes other than which it was supplied by Paul Basham Associates. Paul Basham Associates makes no representation, undertakes no duty and accepts no responsibilities to any third party who may use or rely upon this document or the information.

GENERAL NOTES


1. THIS DRAWING IS INTENDED TO BE READ IN CONJUNCTION WITH ALL RELEVANT ARCHITECTS, ENGINEERS, SERVICES AND SPECIALIST DRAWINGS, DETAILS AND SPECIFICATIONS.
2. ANY VARIATIONS OR DISCREPANCIES BETWEEN THESE DRAWINGS IN TERMS OF DIMENSIONS OR DETAILS SHOULD BE DRAWN TO THE ATTENTION OF THE ARCHITECT AND/OR THE ENGINEER FOR CLARIFICATION.
3. ALL FIGURED DIMENSIONS TO BE TAKEN IN PREFERENCE TO SCALED DIMENSIONS. DO NOT SCALE THIS DRAWING.
4. PAUL BASHAM ASSOCIATES ACCEPTS NO RESPONSIBILITY FOR THE ACCURACY OF BACKGROUND INFORMATION PRODUCED BY THIRD PARTIES – THIS MUST BE TREATED AS INDICATIVE ONLY.
5. THIS DRAWING SHOULD ONLY BE USED FOR CONSTRUCTION IF THE PROJECT PHASE IN THE TITLE FRAME BELOW IS SHOWN AS “CONSTRUCTION”. PAUL BASHAM ASSOCIATES TAKE NO RESPONSIBILITY FOR CONSTRUCTION WORKS UNDERTAKEN TO DRAWINGS WHICH ARE NOT MARKED UNDER THIS PHASE.

VEHICLE PROFILE



Max Legal Length (UK) Articulated Vehicle (16.5m)	16.500m
Overall Length	2.550m
Overall Width	3.632m
Overall Body Height	0.396m
Min Body Ground Clearance	2.500m
Max Track Width	6.00s
Lock to lock time	6.870m
Kerb to Kerb Turning Radius	


KEY  
SITE BOUNDARY



PRELIMINARY

DRAWING/DESIGN IS STILL 'IN DEVELOPMENT'  
YOU ARE ADVISED TO MAKE DUE ALLOWANCE

P01	FIRST ISSUE	08.04.25	ERG	CID
Rev	Description	Date	By	App'd
	Date Created	Drawn By	Approved By	Suitability Code
	04.04.25	ERG	CID	-
PBA Project Number		Scale	(AT A3)	
091.0018		1:2000		
PBA Drawing No:				Revision
091.0018-0007				P01



<div>Project Name</div> <div>CAMPSFIELD, SOUTHWATER</div>	<div>Title</div> <div>CONSTRUCTION TRACKING OPTION 3</div>	<div><div><div><div><div></div><div></div></div><div><div></div><div></div></div></div><div><div>paulbasham</div><div>associates</div></div></div><div><div>Paul Basham Associates Ltd</div><div>The Bothy, Cams Hall Estate, Fareham, PO16 8UT</div><div>01329 711 000</div><div>info@paulbashamassociates.com    www.paulbashamassociates.com</div></div></div>	<div>Client</div> <div><div><div>millermillerhomes</div></div></div>
<div>Project Phase</div> <div>PRELIMINARY</div>			