

Stopham Road - Draft Construction programme 2026.08.19

ID	Task	Duration	Start	Finish
83	Commencement of works	290 days	Thur 07/01/2027	Mon 06/03/2028
84	Enabling works	65 days	Thur 14/01/2027	Wed 14/04/2027
85	Services Diversions	12 wks	Thur 14/01/2027	Wed 07/04/2027
86	Pre commencement condition discharge	13 wks	Thur 14/01/2027	Wed 14/04/2027
87	Road & Infrastructure works	4 wks	Thur 07/01/2027	Wed 03/02/2027
88	Section 248 Highway works	16 wks	Thur 04/02/2027	Wed 26/05/2027
89	Network rail site works	10 wks	Thur 04/02/2027	Wed 14/04/2027
90	Plot builds	52 wks	Thur 04/02/2027	Mon 21/02/2028
91	Snagging and Clearance	3 wks	Tue 15/02/2028	Mon 06/03/2028
92	Construction Work PC date	0 days	Mon 06/03/2028	Mon 06/03/2028