

Temporary Works Schedule

Temporary site fencing	Week 1
Arboriculturist works as per plan no 2480-KC-CA-YTREE-TPP01RevB	Week 1
Temporary drainage installation	Week 2
Temporary sales cabin foundation.	Week 2
Formation of dropped curbs + footpath.	Week 3
Formation of car parking area.	Week 3
Sales Cabin installation.	Week 4
Temporary service connections.	Week 4
Topsoil and fencing	Week 5
Signage installation.	Week 5
Final Surfacing.	Week 6
Landscaping as per plan no 3360-APA-ZZ-XX-PP-L-2007	Week 6
Temporary fencing removal.	Week 6.
Footpath to go over culvert in ditch	Week 6
Sales cabin in use	Week 7 – week 98
Temporary site fencing	Week 99
Temporary service disconnection.	Week 99
Removal of sales cabin.	Week 99
Removal of temporary drainage	Week 99
Removal of temporary sales carpark.	Week 100
Removal of temporary sales foundation.	Week 100
Removal of temporary sales fencing.	Week 100.
Subsoil and Topsoil replacement.	Week 101.
Reinstatement planting as per plan no 3360-APA-ZZ-XX-PP-L-2008 Rev P03	Week 102
Temporary fencing removal.	Week 104

Works Organisation Manager.
Karl Chandler,
Bellway Southern Counties
Elmfield Green,
Wooddale Lane,
RH14 9DZ.
Tel: 07483 546383.

