

Tree protection - 23047-TPP-10

Location of trees, categorisation & protection/management proposals

Campsfield, Southwater, Horsham, West Sussex RH13 9FW

Scale @ A0 1:500

01020304050m

Topo: (May-15-2023) IR.MH.Campsfield 21_01
Layout: (July-14-2023) 3427-A-1005-FP-Q, SITE PLAN

Tree types

T = tree, G = group, AW = ancient woodland, H = hedge, W = woodland

Application boundary

BS category A Trees of high quality

BS category B Trees of moderate quality

BS category C Trees of low quality

BS category U Unsuitable for retention

Trees to be removed

Proposed layout

Protective barrier/fencing

Construction exclusion zone

Construction exclusion zone with ground protection

Root protection area (RPA) boundaries for category A and B trees

Root protection area (RPA) boundaries for category C trees

Inset: Application Extent (not to scale)

SGN 1: Monitoring tree protection

Always:

✓

Have a pre-commencement meeting with the tree consultant before development starts

✓

Use the tree consultant to regularly check that protection remains fit for purpose

✓

Use the tree consultant to supervise work in RPA

✓

Keep a written record of supervision

SGN 2: Fencing protected trees

Always:

✓

Install protection before development starts

✓

Make sure protection is fit for purpose, i.e. 2 permanent damage to trees and soil

✓

Keep protection in place until there is no risk to trees

✓

Get written permission to move or remove any protection

SGN 3: Ground protection

Always:

✓

Install protection before development starts

✓

Make sure protection is fit for purpose, i.e. 2 permanent damage to trees and soil

✓

Keep protection in place until there is no risk to trees

✓

Get written permission to move or remove any protection

SGN 4: Pollution control

Always:

✓

Keep toxic products away from RPA

SGN 11: Installing services in RPAs

Always:

✓

Use the tree consultant to supervise work in RPA

✓

Use the least damaging option when installing services, to prioritise branches over cables/trenches over continuous trenches

✓

Handing trenches if trenching is not possible

SGN 12: Landscaping in RPAs

Always:

✓

Use the tree consultant to supervise work in RPA

✓

Avoid raising ground levels within 1m of the trunks of retained trees

How to use this plan

More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy completion of all the SGNs, Manual for Managing Trees On Development Sites version 3.0, issued to the Site Manager at the pre-commencement site meeting. This should be retained on site throughout the duration of work. Additionally, an electronic pdf completion of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by:

1. clicking the image links in the electronic pdf version of this plan;

2. holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or;

3. visiting our website at <https://www.barrelltreescare.co.uk/resources/technical>.

Tree	Species	Category	Nominal RPA radius (m)	Tree works
T1	Oak	B	6.9	
G2	Ash	U	-	Fell for development
T3	Ash	U	-	
T4	Oak	U	-	
AW5	Oak	A	9	
G6	Poplar	C	3	Fell for development
T7	Oak	A	11.4	
T8	Ash	B	13.2	
T9	Oak	B	6.9	
G10	Field maple	C	3.6	
T11	Ash	B	10.2	
T12	Ash	C	9.3	
T13	Ash	U	-	
G14	Hawthorn, blackthorn	C	1.2	
T15	Oak	A	11.4	
T16	Ash	B	10.2	
T17	Oak	A	9.9	
T18	Ash	C	8.4	
T19	Oak	A	9.6	
T20	Oak	A	8.7	
T21	Ash	C	4.5	
T22	Ash	C	3.6	
G23	Poplar	C	2.64	Fell for development
T24	Oak	A	11.4	
T25	Oak	A	13.8	
T26	Oak	A	10.5	
G27	Hawthorn, blackthorn, ash	C	1.2	
T28	Oak	A	12	
T29	Oak	C	6	
H30	Hawthorn, blackthorn	C	2.4	
T31	Cherry	C	2.4	Fell for development
T32	Cherry	C	2.4	Fell for development
T33	Cherry	C	2.4	Fell for development
G34	Blackthorn	C	2.4	Fell for development
T35	Oak	A	7.8	
G36	Maple, ash, cherry	C	3.24	
T37	Oak	A	11.1	
T38	Oak	A	10.5	
T39	Oak	A	12	
G40	Cherry, ash	C	2.4	
G41	Ash, cherry, blackthorn	C	2.4	
T42	Oak	B	7.2	
T43	Oak	A	9.3	
T44	Oak	A	15	
T45	Hawthorn	B	6	
T46	Ash	C	6.6	
T47	Ash	C	6.9	
G48	Hawthorn	C	4.2	Fell for development
G49	Ash, hawthorn	C	3.6	
T50	Oak	A	11.4	
T51	Oak	A	10.8	
T52	Oak	A	10.2	
T53	Oak	A	11.4	
G54	Ash, hawthorn, cherry	C	3	
T55	Oak	B	6	
T56	Oak	B	6.6	
G57	Field maple, cherry, hawthorn	C	2.4	Fell for development
T58	Ash	U	-	
T59	Oak	C	7.5	
T60	Oak	B	6.9	
T61	Oak	B	6.9	
T62	Oak	B	7.2	
T63	Oak	B	5.4	
T64	Oak	B	6	
W65	Oak	A	4.8	

All retained trees & hedges

Carry out safety check and lift over site to 3-4 m as necessary

Trees not shown on original topographical survey

G2, T3, T4, AW5, G6, G10, G14, G23, G27, H30, G34, G36, G40, G41, G48, G54, G57, W65

Offsite trees

AW5, W65

b

barrell

Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report.

www.barrelltreescare.co.uk © Barrell Trees Consultancy