

Construction Method Statement

i. location for the loading, unloading and storage of plant and materials (including any stripped topsoil),

See plan & legend.

ii. Dust Control

- The name(s) and contact details of person(s) accountable for air quality and dust issues will be clearly displayed.
- Dust causing activities will be carried out away from the site boundary wherever possible and practical.
- Solid screens / barriers will be erected around dusty activities or at the site boundary. The screens will be at least as high as any stockpiles on site.
- Water supply will be provided for effective dust, particulate matter suppression/mitigation. non-potable water will be used where possible and appropriate.
- Regular site inspections will be carried out to monitor dust. Inspection results will be logged. The record will be made available to the local authority on request.
- Enclosed chutes, conveyors and covered skips will be used where possible and appropriate.
- Dust suppression techniques such as water sprays or local extraction e.g. suitable local exhaust ventilation systems will be used where necessary.

Wheel washing provisions / Procedure:

- Vehicles leaving site to be visually checked
- Where required, wheels will be cleaned to prevent mud being deposited on the highway. Wheel washing facility will be provided
- In the event of mud being deposited on the local roads, one or more of the following methods will be used to remove, as necessary any material tracked out of the site: Hand brush, jet wash, road sweeper.
- Dust suppression methods:
 - All vehicles entering or leaving site, which have the potential to create dust, will have covered loads.
 - All dusty activities (such as earthworks and excavation) will be dampened down where required, especially during periods of dry weather.
 - Stockpiles to exist for the shortest possible time.
 - Where possible, stock piles are to placed away from site boundaries.

LEGEND

- Site Office /Welfare
- Storage + Loading & Unloading Area
- Car Parking
- Pedestrian Route / Path
- Heras Fencing
- Temporary Site Access
- Build Route

Status	Date	Scale	Drawing Number	Rev
N/A	JUL 26	1:250 @ A1	262-00-DEV-0040	A
Project		Drawing Title		
LAND NORTH OF COWFOLD ROAD, COOLHAM		SITE LOGISTICS PLAN		
		DEVINE HOMES PLC ST. MICHAELS HOUSE, 111 BELL STEET, REIGATE, SURREY RH2 7LF		

Drawn by	Checked by
MI	

A	REVISED CMS AS PER EHO REQUEST	21.08.26
-	FIRST ISSUE	27.07.26