

WORKS PLAN

Contracts Manager – Seb Pearce - Direct **ALL questions/Queries to me.**

JOB: Charrington Way

JOB NO: PROJ4301

TEAM: TBC

Start Date: TBC

ADDRESS:

Entrance Address:

Charrington Way, Broadbridge Heath, Horsham, RH12 3TL

W3W to access gate: [///scrap.begins.relay](#)

W3W to Work Area: [///wider.wells.kind](#)

SITE CONTACT: Sam Hazel - 07932420332

Delivery Access details:

At the end of Charrington Way, double gates to the recreation grounds.

Installation Access details:

Same as above.

Notes

Compound – Inside the gates, to the right of the pathway.

Skip – Inside Compound

Toilets – Portaloo needed – within compound.

Electricity – Generator to be used by Installation Team

Water – None onsite



Install Equipment

Line	Item	Description	Qty	Comments
1	SENSORYARCHO	Sensory Archway - x 6 Coloured (Perspex) Acrylic	1.00	
2	NAT016	Natural Large Log 2.4m Length	3.00	Supply and install natural tree log. Length 2.4m Slabed on the bottom to sit on the ground and for walking along
3	TRT063	Log Stride	1.00	
4	TRT060	Log Weave	1.00	
5	TRT064	Log Pass	1.00	
6	QF150	Bug Hotel	1.00	
7	QF065	Insect Habitat - Post Mounted	2.00	Colour and design may vary based on stock availability
8	WB060	Nature Board - Post Mounted - Leaf Hunt	1.00	
9	BSK52009-5	Extended Picnic Table	4.00	Inclusive design.
10	QF140	Triple Planter Seating Unit	2.00	Please Note; Flowers are not included.
11	BSK47592-4	Hammock Post x 3 (1 Set)	2.00	Supply and install 3 x 1.8m high 120mm laminated log round posts. No brackets, fixings or hammocks are included. The school are to attach their own hammocks to the posts provided.
12	WB013	Wall Board - Cricket Stumps - 1.0m x 0.5m	1.00	
13	AF035	Traversing Wall - Wooden - 2 Section (3.0m x 2.1m x 0.55m)	1.00	
14	BSK58313-1	3.6m x 2m double sided ball wall	1.00	Double sided ball wall. One side is aimed at football target practice and the other has a line to represent the height of a tennis net.
15	BSK58313-10	Ball Wall - Double Sided - Green	1.00	Double Sided Ball Wall with a painted green finish

16	STE011	Outdoor Table Tennis	1.00	EXCLUDES Table Tennis Table Bats and Balls Cost includes - to be secured on to an existing hardstanding surface If you require this to go onto grass/soft surface then an additional charge for concrete base would be incurred for this.
17	BSK58313-6	Bench	3.00	
18	BSK58313-7	Bike rack	1.00	
19	BSK58313-5	Double Swing (1 x flat, 1 x cradle)	1.00	
20	SS20	Grass Matting - 22mm, per m2	63.00	
21	BSK58313-8	134m2 Resin Bound Gravel	1.00	134m2 of autumn quartz resin bound gravel, overlaid on existing tarmac surface.
22	16378	Bee & Butterfly Wildflower Seed 1kg - Covers 300m2	1.00	Wildflower seeds included to bulk out the wildflower walk.
23	BSK58313-9	Established plants for 3 areas	1.00	Planting for the wild walk, seated relax zone and border between gym and play equipment. Based on 3 established plants per m2.
24	BSK58313-2	Removals and groundworks	1.00	Removal of half the tarmac circle (as seen in the plan) and removal of the tile bases, swing and 3 seats.
25	BSK58313-4	402m2 of wetpour surfacing at 40mm depth	1.00	Supply and install 402m2 of black, blue and green wetpour @ 40mm depth onto existing grass/soil and tarmac. Includes 245m of PCC edging. Install 198m2 onto exiting tarmac. Includes cut and chase. Install 204m2 onto exisitng grass/soil. Includes Includes 140mm excavation, 100mm MOT type one stone subbase and geotextile membrane. Colour Breakdown: •89m2 of Blue •100m2 of Green •213m2 of Black

26	BSK58313-3	Relocate fitness equipment	1.00	Cost includes the dig out and reinstallation of the existing four pieces of fitness equipment. We do not guarantee equipment that has been relocated and are not responsible for any damage incurred during relocation.
28	SITE-PP03	Site Set Up	1.00	Site set up includes heras, storage, skip for waste removal and welfare to be provided by others. E54