Good morning Mr Adams

Thank you for inviting us to carry out your tree at your property, The cables, 1 chilltington close, west chiltington. West Sussex.

Priority, to maintain the health of the tree within your garden and to future proof and encourage healthy mature oak examples.

Create light to the garden and tree understory and to Manage any future operations that will hinder the trees health.

Previous Operations have been one sided , and consequently we would like to prune the 4 trees to become more balanced and trees of the future, with your commitment to this approach we can manage this for you.

To perform surgery on 4 Quercus sp and section fell 1 mid line tree. Trees will be referred to as T1 T2 T3 T4 and T5 (see map attached)

Our initial VTA finds 5 healthy trees, creating a strong tree canopy, these tree have been operated on in the last 3 to 5 years. With 2 to 3 meter re growth.

A development of new build can be found to the south of the tree line.

T1 and T5 have been worked on more aggressively to manage away from the development and clearing for the drive ways.

T1 some large dead wood present.

T3 and T4 show good health, mid line trees. working together well and creating a balanced canopy, minimal naturally occurring dead wood found within lower canopy.

T2 good health. mid line tree.

All trees will be reduced to the previous pruning points or a more suitable lateral all cuts will be in line with bs 3998

This will see a 20% overall crown reduction.

With the exception of T2, which we recommend to be sectioned felling to allow T1 s, crown to develop more balanced and allow growth away from the development behind.

We hope this action prevents, irregular pruning from the development side and allows you to continue to benefit from these trees.

We look forward to helping you and your trees

Warm regards

Duncan