Asbestos Cement Removal – Method Statement & Risk Assessment

Goodbye Asbestos Ltd has been instructed to carry out an asbestos cement removal.

The following measures will be employed to ensure against the risk of exposure, in accordance with the recommended safe working practices that the HSE advise.

1. PPE and RPE will be worn to protect the operative from exposure and contamination.
2. The area will be cordoned off from 3rd parties to ensure against exposure.
3. The removal area will be covered in 1000-gauge polythene, for wrapping and collecting any minor debris that is created.
4. The material shall be wetted down and sufficiently saturated.
5. Removal of asbestos materials involves the use of hand tools only, power tools will never be used.
6. The cement products will be carefully lifted and placed to the covered floor.
7. The cement products will remain in-tact.
8. If there is some debris, created our H-Type Vacuums can safely collect all dust.
9. The cement products will be double bagged and placed on the van, then taken to a licensed waste site.
10. PPE and rags to be disposed of as asbestos waste.
11. Property will be visually inspected to ensure it has been cleaned properly.
12. The area can be reoccupied by the general public.

Thomas Smith

Goodbye Asbestos Ltd, Suite 26, Chessington Business Centre, Cox Lane, Chessington, KT9 1SD