From: David <dr.grady@yahoo.co.uk>
Sent: 11 January 2024 19:28
To: Trees
Subject: St Mary's Church W Chilt 1

Categories: Meg

Hi Andy

Proposed work at St Mary's Church West Chiltington;

T1) Ash; to remove 5 limbs (3m) back to main stem away from the parish office roof. To remove 1 lateral lower limb (6m) above memorial stones back to main stem.

T2) Yew; to reduce 4 x low limbs by 2m, start length 6m, finish length 4m.

T3) Yew; to remove unsightly storm damage.

T4) Silver Birch; to remove 2m of lower branches (5 lower limbs) to allow a clearance of 6m above ground level to crown brake.

T5) Maple; 2 lower limbs reduce by 3m, start length 6m, end length 3m. Check and remove deadwood.

T6) Lime; remove 4 lower limbs to allow for a ground clearance of 5m up to main fork. Check and remove deadwood.

T7) Red Oak; reduce 2 lower limbs by 3m, start length 7m, finish length 4m. Check and remove deadwood.

T8) Maple; reduce 3 lower limbs by 2m, start length 5m, finish length 3m. Check and remove deadwood.

I will forward sketch plan and photos.

Kind regards

David Grady

D. R. Grady Tree Surgery Ltd
07703 358874
01798 815415