

The requested works are part of a Health & Safety site survey.

T32: At present, there is approximately 1.5m ground clearance. Would be pruning 1.5m of the lower secondary growth to reach the desired ground clearance of 3m.

Low crown over public footpath.

T44: Stands approximately 19m tall with a crown width of 7 to 8m from crown centre. After the reduce, there would be a residual height of approximately 13 to 14m (growth point dependant) and a crown width of 3.5 to 4m from crown centre.

Failed trifurcated union leaving significant bark wound, bifurcated union remaining at 4m high. Asymmetrical crown.