DAVID ARCHER ASSOCIATES

ARBORICULTURE | ECOLOGY | LANDSCAPE

TREE SURVEY SCHEDULE

Sothwater Parish Council

Beeson House

Horsham

RH13 9LA

November 2024

info@davidarcherassociates.co.uk

www.davidarcherassociates.co.uk

Arcadian Prospect Ltd – trading as David Archer Associates

Company Reg No.: 10627581 (England & Wales)

Registered Office: Chesham House, Eastbourne Road

Halland, East Sussex

The survey was carried out on 4th, 5th, 6th and 8th November 2024 by Greg Sweeney. Greg is qualified with the ABC level 4 Diploma in Arboriculture and the LANTRA Professional Tree Inspection Certificate.

The survey was a formal walk-over survey from a single side of the trees with a formal 360 degree ground based visual inspection where required.

During the survey the weather conditions were clear and dry. Deciduous trees were partially in leaf.

There are Tree Preservation Orders within the site; the individual trees which are protected are indicated on the tree survey schedule (see below). Prior to any works being carried out please ensure that the necessary consent has been obtained from the local Council.

Please note that bats are a protected species under the Conservation of Habitats and Species Regulations 2017 and this with other legislation makes it an offence to disturb bats or their roosts, whether intentionally or through recklessness. Therefore, where there are habitats that bats may use such as the crevices, cavities and hollows within trees, please ensure that the tree contractor commissioned is aware of their legal responsibility to check whether a bat roost is present and if they do not have the appropriate ecological experience to contact an ecologist for further advice prior to carrying out the works.

The standard reinspection period is every 18 months.

1. **Number:** trees are numbered in sequential order.

2. **Tag number:** tags are used where tree works, detailed inspections or interim inspections sooner than the standard reinspection period are necessary.

3. **TPO:** Trees and Tree Groups protected by Tree Preservation Order(s) ref. TPO534 (1986); all trees with "TPO" are protected from removal or pruning without prior consent from the local council.

4. **Species:** the common name is used.

5. **Height:** is estimated in metres.

6. **Trunk diameter:** is estimated in millimetres.

7. **Comments:** Information about the location and significance of visible defects as well as any limitations of the survey such as access issues due to vegetation/gradient/physical barriers.

8. **Target:** these are what, who or which activities could be disrupted/harmed by failure of all or part of a tree.

9. **Works:** These are specified either on the basis of safety (S) or on the basis of good arboricultural management (A). All recommended works are specified in accordance with BS 3998: 2010 Tree work – Recommendations.

   Arrangement for removal of arisings or whether these can be left on site in specified locations is to be agreed directly with the client.

   Works also refer to where a detailed inspection such as internal decay detection (PICUS or Resistograph) or a climbed inspection is recommended.

   Each works or inspection recommendation is accompanied with a timeframe:

   1 - *24 hours* | **2** - *4 weeks* | **3** - *3 months* | **4** - *1 year*

   Where more than one works recommendation is made, there may be different timescales recommended. However, on a practical basis, it is likely that the less urgent works will be carried out at the same time as the more urgent works (i.e. at the earliest recommended timeframe). For this reason, on the tree works plan, where there are multiple works recommended with differing timescales, only the most urgent timeframe is shown.

10. **Reinspection date:** The standard reinspection timeframe is every 18 months, a different season to the last; however due to tree age, species, condition and other factors, interim inspections may be scheduled sooner where needed.

11. **Notes for reinspection:** This indicates what the surveyor needs to review at the next inspection.

Photos: Although not included specifically within the printout version, photos are taken and linked to the electronic record for all trees which require works, a detailed inspection, a climbed inspection or an interim inspection.

Tree Schedule

No.	Tag No.	TPO / Con. Area	Species	Height	Trunk Dia.	Comments	Target	Recommended Works:	Works Purpose	Tree Works Timescales	Reinspect. Timeframe	W3W
1	9151		English Oak	14m	500mm est	Semi-mature (SM) tree; immediately adj. car parking bay (Blakes Farm Rd); ivy on trunk.	Highway	Cut and remove ivy between 0-1.5m. Cut back branches belonging to low branch at 6.5m to S by up to 2.5m to SE (to appropriate growth points) & by up to 1m to S (to approx. in line with boundary and to re-shape to in line with upper two third of canopy). Cut back branches in lower third of canopy to N by up to no more than 1.5m (to in line with boundary).	Safety	Within 3 months	08/05/2026	///widely.accented.podcast
2			Laurel	4m	2 stems @ 100mm est	Adj. rear residential garden fence, marked.	Residential property	Fell to ground level.	Safety	Within 12 months	08/05/2026	///headings.custard.meanings
3			Crack Willow	6m	350mm est	Trunks lean heavily N.	Residential property	Fell to ground level.	Safety	Within 12 months	08/05/2026	///coping.clockwork.download
4	733		Sycamore	15m	400mm est	Ivy on trunk.	Residential property	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months	08/05/2026	///ambushes.dentistry.menswear
5	694		Wild Cherry	14m	180mm est 350mm est	Drawn up specimen; bi-furcates at base; significant wound/decay on stem at approx. 5m.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///signified.bitters.postage
6			Myrobalan Plum	7.5m	250mm est	Ivy-covered; trunk leans heavily N towards/over footpath.	Public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	///moderated.fastening.renews
7			Small-Leafed Lime	14m	500mm est	low branches over footpath.	Public footpath	Crown lift to 5m above ground level on NE side over footpath. Hazel (adj.): re-coppice & remove sand bags at base of tree.	Safety	Within 12 months	08/05/2026	///slopes.crush.manuals
8			Hazel	4m	100mm est	Small Hazel (former coppice) immediately adjacent footpath (marked).	Public footpath	Re-coppice.	Safety	Within 12 months	08/05/2026	///mystery.aliens.merchant
9	173		Ash	12m	4 stems @ 250mm est	Quad-furcates at 1.5m; significant wound/decay at 1m; poor crown conformation.	Public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	///reacting.snippets.plot
10			Hazel	6m	50mm est	Former coppice.	Public footpath	Re-coppice Hazel on corner (marked) & remove to ground level all Holly approx. 10m to S (of bin).	Safety	Within 12 months	08/05/2026	///ripples.country.angry
11			Ash	8.5m	150mm est	Opp. 111 Blakes Farm Rd; small self-seeded specimen.	Highway	Fell to ground level.	Safety	Within 12 months	08/05/2026	///iteration.younger.reeling
12			Hazel	6m	150mm est	Adj. 66 Blakes Farm Rd; over-extended lateral branches, touching property.	Residential property	Cut out/coppice largest stems to thin.	Safety	Within 3 months	08/05/2026	///final.walkway.fortified
13			Goat Willow	12m	300mm est	Opp. 125 Blakes Farm Rd; trunk leans heavily W.	Highway	Fell to ground level.	Safety	Within 12 months	08/05/2026	///values.inert.falters

14	704		Ash	13m	200mm est 2 stems @ 400mm est	Tri-furcates at base; significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	///chains.zeal.divorcing
15	714		Ash	12m	5 stems @ 180mm est	Multi-stemmed from base; significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	///dolly.thudded.glance
16	730		Ash	8m	200mm est	(Marked in 2021 inspection?); significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	///king.deed.fortified
17	735		Ash	13m	2 stems @ 400mm	Significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	///petition.garden.reactions
18	9204		English Oak	16m	700mm est	Ivy on trunk.	Residential property & public footpath	Cut and remove ivy between 0-1.5m & removed marked understorey tree/s at base to aid future tree inspections.	Safety	Within 12 months	08/05/2026	///duration.dance.strikers
19	749		Ash	14m	200mm est 500mm est	Bi-furcates at base; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///mealtime.swan.roof
20	171		Ash	18m	650mm est	Foliage/growth impeding inspection of base of tree.	Residential property	Clear 360 degrees, 2.5m radius, around base of tree inc. Elder, fallen branches and brambles etc. to aid future tree inspections.	Safety	Within 12 months	08/05/2026	///slack.bangle.scan
21	750		Ash	8.5m	200mm est	Bramble covered; poor crown conformation; crown has been heavily reduced or "topped" in past.	Residential property	Fell to ground level & reduce height of adj. leaning Hawthorn by 25%.	Safety	Within 12 months	08/05/2026	///fires.placed.doubts
22	699		Ash	14m	350mm est	Ash (x7) & Prunus cerasifera (x4) encroaching residential fence line; Ash - in excess of 50% crown dieback.	Public footpath	Row of trees from footpath edge to tree tag: 699. Ash & P. cerasifera: Fell to ground level semi-mature/marked trees adj. rear fence line. (& to 'release', open up growing space for Oak and Field Maple saplings). Avoid damage to these saplings.	Safety	Within 3 months	08/05/2026	///composers.fuse.mailbox
23			Hazel	7m	150mm est	Former coppice x 2; multi-stemmed from base; branches touching property.	Residential property	Coppice to ground level.	Safety	Within 3 months	08/05/2026	///milky.twitching.lows
24			Hazel	7m	150mm est	Former coppice; multi-stemmed from base; & Dogwood.	Public footpath	Coppice to ground level and cut back Dogwood to 0.5m inside footpath edge.	Safety	Within 3 months	08/05/2026	///quiz.amplifier.bats
25	765		Ash	14m	250mm est 150mm est 350mm est	Suppressed crown as overtopped by adjacent specimens; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level & cut and remove ivy between 0-1.5m on group of Ash trees on corner adj. path.	Safety	Within 12 months	08/05/2026	///factored.enjoyable.pelting
26			English Oak	14m	500mm est	Opp. no. 3 Larkspur Way, approx. 7m NE of lamp no.4; dead pruning stubs between 3-9m.	Highway	Remove dead pruning stubs.	Safety	Within 12 months	08/05/2026	///intention.probably.completed

27	774		Ash	10m	180mm est 3 stems @ 200mm est	Ash & Field Maple; Ash - significant crown dieback, exceeding 50%.	Highway	Fell to ground level, to 'release' new saplings. Take care not to damage new saplings nearby.	Safety	Within 12 months	08/05/2026	///quality.estimates.repeat
28			Hawthorn	7m	180mm est 350mm est	Ivy-covered.	Residential property	Cut and remove ivy between 0-1.5m.	Safety	Within 3 months	08/05/2026	///clothed.corrode.overhear
29	804		Ash	13m	200mm est 2 stems @ 350mm est	3 x Ash trees adj. residential properties; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level, 3xAsh.	Safety	Within 3 months	08/05/2026	///grower.sped.mopped
30			Hazel	8m	150mm est	Former coppice x2; stems over-extended, leaning heavily towards residential property; adj. 'Oldwick House', Charlock Way.	Residential property	Coppice, to ground level x2.	Safety	Within 3 months	08/05/2026	///laminate.chambers.papers
31	771		Ash	13m	3 stems @ 300mm est	Tri-furcates at base; tight included unions; poor crown conformation; near residential property.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///placidly.slung.glades
32			Hazel	8m	150mm est	Former coppice; over-extended stems leaning towards residential property; marked, adj. 29 Charlock Way.	Residential property	Coppice, at ground level.	Safety	Within 3 months	08/05/2026	///placidly.slung.glades
33	783		Ash	16m	450mm est	Trunk growing out of bank of ditch; kink in main stem; poor crown conformation; trunk leans heavily towards residential property.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///grips.irritated.fondest
34	809		Ash	15m	280mm est 7 stems @ 280mm est	Ash: historic coppice; multi-stemmed from base; cavities at base of trunk; tight compression forks with evidence of included bark. Field Maple (x1): poor crown conformation.	Highway	Fell to ground level Ash & Field Maple. Take care not to damage 'succession' understorey F. Maple.	Safety	Within 3 months	08/05/2026	///students.line.retailing
35	767		Ash	12m	350mm est	Significant wound/historic branch failure on stem at approx. 2.5m; bi-furcates at 2m.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///stated.moods.collide
36			Ash	7.5m	230mm est	Stem kinks at 1.5m; poor crown conformation; poor structural condition.	Public footpath	Ash: Fell to ground level & Fell to ground level Ash tree approx. 10m to S (approx. 8m tall, 180mm DBH).	Safety	Within 12 months	08/05/2026	///exacts.pace.coasters
37			Beech	22m	700mm est	Ivy on trunk.	Public footpath	Cut and remove ivy between 0-1.5m. Clear wood and brush at base of tree to N to clear 4m radius around base of trunk.	Safety	Within 12 months	08/05/2026	///affair.outboard.clincher
38	793		Ash	11m	4 stems @ 150mm est	Multi-stemmed from base.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///motels.bookcases.agents
39	762		Ash	14m	350mm est	Ivy covered.	Public footpath	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///originate.saucepan.dabbling

40	820		Ash	20m	600mm est	Significant crown dieback, exceeding 50%; near residential property; ivy on trunk.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///earliest.conspired.surpasses
41			Ash			Branch fallen across path.	Woodland footpath	Clear fallen branch.	Safety	Within 3 months	08/05/2026	///hats.puffed.lilac
42	784		Ash	13m	4 stems @ 200mm est	Multi-stemmed from base.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///awards.verve.chew
43	800		Ash	15m	450mm est	Significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///cosmetic.permit.endings
44			Ash			Historically felled tree; rear of Swan Close.	Residential property	Clear/tidy up chip brush and stack cord wood neatly in habitat piles away from large dia. tree bases (tracked chipper required). Rear of Swan Close.	Safety	Within 12 months	08/05/2026	///regret.stubble.motivator
45	780		Ash	14m	500mm est	Bi-furcates at 2m; significant crown dieback, exceeding 50%; adj. 21 Castlewood Rd (on boundary). HORSHAM DISTRICT COUNCIL	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///waxes.emerge.crunching
46	712		Ash	15m	3 stems @ 350mm est	Tri-furcates at base; significant crown dieback, exceeding 50%; adjacent residential property. HORSHAM DISTRICT COUNCIL	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///handy.euphoric.fact
47	815		Ash	15m	300mm est 380mm est	Bi-furcates at base; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///caused.holds.oven
48			Ash	15m	450mm est	2x Ash; ivy on trunks.	Residential property	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months	08/05/2026	///abolish.purist.revamped
49			Unknown			Fallen branch obstructing desire line footpath.	Woodland footpath	Cut and remove branch.	Safety	Within 3 months	08/05/2026	///thick.refrained.regretted
50	9294		English Oak	18m	750mm est	Ivy on trunk.	Residential property	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months	08/05/2026	///factoring.error.dreamers
51	841	TPO	Apple/Ash	8.5m	350mm est	Apple: Ivy on trunk; Ash (approx. 15m N of Apple tree), Height approx. 16m, trunk leans heavily towards residential property; significant crown dieback, poor crown conformation.	Residential property	Apple: Cut and remove ivy between 0-1.5m Ash: Fell to ground level.	Safety	Within 3 months	08/05/2026	///marketing.post.batches
52	823	TPO	Field Maple, Ash	12m	2 stems @ 400mm est	Field Maple: Bi-furcates at 0.5m; adj. residential rear garden fence; ivy on trunk; Ash (approx. 3m S): poor crown conformation, trunk leans heavily.	Residential property	Field Maple: Cut and remove ivy between 0-1.5m. Ash: Fell to ground level (small dia.), marked.	Safety	Within 3 months	08/05/2026	///dumpy.refer.passes
53	742	TPO	English Oak	12m	350mm est	Trunk leans heavily towards residential property/garden.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///boxing.referral.flitting
54			Goat Willow	10m	250mm est	E side of stream; historic fallen tree.	Public footpath	Fell and remove & fell to ground level 4x small dia. drawn-up Ash located approx. 10-20m S.	Safety	Within 12 months	08/05/2026	///quantity.perusing.prevents
55			Goat Willow	6m	120mm est	2x marked trees, adj. lamp no.5.	Car park	Fell to ground level 2x marked trees adj. lamp no.5. , adj. car park.	Safety	Within 12 months	08/05/2026	///chum.genius.somebody

56	838		Ash	18m	7 stems @ 400mm est	Mature historic coppice; cavities at base of trunk; fungal fruiting body at base of trunk; multi-stemmed from base; tight compression fork with evidence of included bark; overhanging/footpath & residential property; adj. bridleway/footpath & 'Brook House'.	Residential property	Fell to ground level (tree Adj. bridleway/footpath & 'Brook House').	Safety	Within 4 weeks	08/05/2026	///nylon.dreams.pursuing
57			Ash	10m	150mm est	Drawn up specimen adj. footpath; significant crown dieback, exceeding 50%.	Public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	///risking.wires.geek
58	764		Ash	12m	2 stems @ 350mm est	Historically "topped"; bi-furcates at 0.5m; tight compression fork with evidence of included bark.	Residential property	Fell to ground level. Take care not to damage 'succession' understorey trees inc. Sorbus torminalis.	Safety	Within 3 months	08/05/2026	///adjusting.monkeys.migrate
59	824		Ash	12m	400mm est	Located adj. kissing gate between/linking Turners Cl open space and skatepark, approx. 5m from gate, desire line footpath; significant crown dieback, exceeding 50%.	Woodland footpath	Fell to ground level.	Safety	Within 12 months	08/05/2026	///repeats.breeze.trinkets
60			English Oak	14m	650mm est	Dead tree, monolith, with green dot; approx. 1m S of boundary wire fence line & 5m N of residential fence line.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///scanty.vocally.beak
G1	9152, 736, 716, 734		English Oak and Goat Willow	16m	Avg 650mm est	Multiple mature Oak trees in row: ivy on trunks; SM G. Willow Height(H): 9m DBH:350est - dead & heavily leaning trunk NW; cut and remove ivy between 0-1.5m.	Residential property	Oaks: Cut and remove ivy between 0-1.5m. Goat Willow: Fell to ground level.	Safety	Within 12 months	08/05/2026	///flattered.expired.opposites
G2			Holly and Hazel	7m	Avg 150mm est	Former coppice.	Residential property	Re-coppice Hazel stools marked (pink paint). Holly: 50% thin, with focus also on those trees close to larger tree trunks to aid future tree inspections.	Safety	Within 12 months	08/05/2026	///computers.salutes.newest
G3			Hazel and Myrobalan Plum	6.5m	Avg 150mm est	Hazel: former coppice.	Residential property	Re-coppice whole stools or singular large dia. stems as marked, to clear back fences. Remove those marked P. cerasifera.	Safety	Within 12 months	08/05/2026	///fact.ambitions.routs
G4			Hazel	Min 6m Max 8m	Avg 150mm est	Heavily reduced or "topped" in past at 4m.	Residential property	Cut back to old pruning points (4m).	Safety	Within 12 months	08/05/2026	///regard.summaries.poker
G5			Hazel	7m	Avg 150mm est	Row of trees; over-extended, leaning stems/branches, towards property.	Residential property	Re-coppice.	Safety	Within 3 months	08/05/2026	///dilute.tonal.trio
G6			Hazel	7m	Avg 150mm est	Former multiple Hazel coppice & thick understorey inc. brambles.	Residential property	Hazel: re-coppice 30% & clear understorey & brambles to create access corridor.	Safety	Within 12 months	08/05/2026	///overhear.hope.array
G7			Hazel, Goat Willow and Ash	Min 5m Max 8m		On corner by Charlock Way odds 1-49 sign; ash: over-topped, trunk leans heavily.	Highway	Fell to ground level.	Safety	Within 12 months	08/05/2026	///scorched.seasonal.memo
G8			English Oak, Field Maple and Hazel	Min 13m Max 17m		Cut and remove ivy between 0-1.5m.	Residential property	Hazel: Re-coppice marked stools (to clear residential fences). Oaks & F. Maple: cut and remove ivy between 0-1.5m.	Safety	Within 12 months	08/05/2026	///massaged.lasted.loopholes
G9			English Oak and Ash	20m	Avg 650mm est	Ivy on trunk.	Residential property	Cut and remove ivy between 0-1.5m & clear 360 degrees around base inc. brambles to aid future inspection.	Safety	Within 12 months	08/05/2026	///prouder.unwind.grading
G10			Myrobalan Plum	6m	Avg 300mm est	Historically fallen SM tree leans heavily N & group of densely growing self-suckering small trees; with poor crown conformation; of limited potential; majority of trees marked.	Public footpath	Fell to ground level historically uprooted tree & group/those marked and those necessary to tidy area as a whole (both sides of footpath).	Safety	Within 12 months	08/05/2026	///momentous.risky.basically

Tree Schedule

G11			Ash	6m	Avg 150mm est	Overgrown area, adj. street lamp.	Residential property	Clear all vegetation/foliage inc. brambles R/o adj. lamp no.7. & fell to ground level small dia. Ash. To 'release', free up growing space for young Oaks and F. Maples.	Safety	Within 12 months	08/05/2026	///inflates.apes.resolves
G12			Myrobalan Plum	7m	Avg 150mm est	Bramble, understorey.	Residential property	Requires understorey clearance inc. brambles, P. ceraifera. Need to clear a path (retaining habitat where possible) to clear rear fence line & to provide access & clear 360 degrees, at least 2m radius around base of large diameter	Safety	Within 12 months	08/05/2026	///tanked.valid.reseller
G13			English Oak	20m		2x Oaks; understorey growth inhibiting tree inspection of base of trees.	Residential property	Clear Brambles and understorey trees/shrubs inc. Laurel & provide clearance 360 degrees around base of mature Oak trees, min. 4m radius from trunk, & hedge cut both side of access path in to maintain/clear desire path in.	Safety	Within 12 months	08/05/2026	///cornfield.diverts.tidying
G14			Hazel	7.5m	Avg 150mm est	overweighed branches towards garden fences; former coppice.	Residential property	Coppice by removing the large diameter stems and leaving the smaller dia. stems. Leave whole stools as necessary.	Safety	Within 12 months	08/05/2026	///moderated.walls.vandalism
G15	813		Ash and Field Maple	12m	Avg 300mm est	Heavily leaning trunks.	Public footpath	Ash: Fell to ground level. F. Maple: remove those stems, marked. Take care not to damage/remove establishing Hawthorn/ F. Maple saplings.	Safety	Within 3 months	08/05/2026	///left.hilltop.availabl e
G16	801		Ash (x2) and English Oak	12m	Avg 300mm est	Group of closely growing, self-seeded specimens on corner adj. path.	Public footpath	Fell to ground level. Take care not to damage nearby saplings.	Safety	Within 3 months	08/05/2026	///affirming.mouths.operation
G17			Ash	5m	Avg 150mm est	Small self-seeded specimen/s.	Public footpath	Fell to ground level.	Safety	Within 12 months	08/05/2026	///overheat.winter.shears
G18			Ash and English Oak	Min 6m Max 15m		Ash: significant crown dieback, exceeding 50%; 6x ivy covered ash.	Residential property	Ash (marked), Oak (not marked): Cut and remove ivy between 0-1.5m.	Safety	Within 12 months	08/05/2026	///shipwreck.announce.stitching
G19			Brambles			Heavily bramble covered, particularly N end.	Residential property	Clear brambles and to extend access (good clearance on one side - continue this on the other side and within whole area).	Safety	Within 12 months	08/05/2026	///asserts.tangling.bumpy
G20			English Oak, Ash and Field Maple	15m	Avg 500mm est	Ivy on trunks.	Highway	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months	08/05/2026	///outwit.priced.spouse
G21			English Oak, Field Maple and Hazel				Residential property, public footpath	Cyclically clear brambles 4m from path edge 'Charlock'. Cut and remove ivy for large dia. trees inc. Oaks and F Maples. Thin Hazel stools 25%. Retain Hawthorns.	Safety	Within 12 months	08/05/2026	///sulked.extend.storybook
G22			English Oak (x5) and Hazel	Min 6m Max 16m	Avg 650mm est	English Oaks: Ivy on trunks; area of Hazel coppice.	Residential property, public footpath	Oaks: Cut and remove ivy between 0-1.5m Hazel: Coppice 25% (under SPC direction).	Safety	Within 12 months	08/05/2026	///column.crisis.rents
G23	807		Ash	14m	Avg 400mm est	3x "topped" in the past; growing out of bank; trees marked.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///supplier.smelter.forge
G24			Hazel and Holly			Charlock way area 5 (rear of residential properties).	Residential property	Coppice Hazel 25%, thin/remove 50% Holly & clear, tidy inc. fallen trees.	Safety	Within 12 months	08/05/2026	///blotches.listed.prompts
G25			Various			R/o 31-49 Charlock. Area requires tree/shrub thinning/coppicing/clearance, including internally (edge is done) to open up access for ongoing inspections, maintenance etc.	Residential property, public footpath	R/o 31-49 Charlock. Area requires tree/shrub thinning/coppicing/clearance, including internally (edge is done) to open up access for ongoing inspections, maintenance etc.	Safety	Within 12 months	08/05/2026	///named.severe.briskly

G26	769, 761, 768		Ash and English Oak	16m	Avg 500mm est	Multi-stemmed from base; adj. residential property; ash: significant crown dieback, exceeding 50%; oak: ivy on trunk.	Residential property	Ash: Fell to ground level. Take care not to damage understorey 'succession' saplings. Oak: cut and remove ivy between 0-1.5m.	Safety	Within 3 months	08/05/2026	///convey.strides.forwarded
G27	786		Ash	16m	Avg 4 stems @ 300mm est	Multi-stemmed from base; tight compression fork with evidence of included bark; significant crown dieback, exceeding 50%; trees adj. residential property.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///secretly.impulsive.takes
G28	763 (G.Willow), 788 (Ash)		Ash and Goat Willow	14m	Min 450mm est Avg	G. Willow: historically fallen, uprooted & overhanging footpath; adj. bridleway; ash: significant crown dieback, exceeding 50%.	Public footpath	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///charts.worm.awake
G29	779		Ash	14m	Avg 300mm est	HORSHAM DISTRICT COUNCIL; 1x multi-stem tree adj. residential rear gdn fence, 1x multi-stem tree adj. residential side (gable) gdn fence, 1x single stem tree adj. gable/side, 1x small self-seeded sapling adj. front gdn fence; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	///aimed.observe.cheesy
G30		TPO	Ash	12m	Avg 300mm est	Drawn up specimens; ivy on trunks; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	///hiking.innocence.example
G31			Brambles			AREA 7: from Oak 9294 all way up E flank/side (of PFGN) to roadside (photo) thick brambles/undergrowth.	Residential property	Clear access corridor/channel along rear fences and thin/clear understorey as necessary as moving through. Machinery/chainsaw/tracked chipper.	Safety	Within 12 months	08/05/2026	///confronts.putty.unlisted
G32		TPO	Ash, Field Maple, Hawthorn and Elder	15m		Ivy on trunks (all trees within approx. 35m of Highway).	Highway	Cut and remove ivy between 0-1.5m. Coppice to ground level Elder. Fell to ground level small dia. Ash (marked). Holly (All): Fell to ground level.	Safety	Within 12 months	08/05/2026	///weeks.enrolling.stilted
G33			Field Maple	12m	Avg 250mm	Ivy on trunks.	Residential property	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months	08/05/2026	///reserved.downs.liners
G34	843		Ash and Unknown	Min 11m Max 20m	Min 250mm est Avg	Trees adj. fence line with Caravan park; dead ivy covered tree; ash: bi-furcates at 2m ; thick Holly and Bramble undergrowth.	Residential property	Fell to ground level dead ivy covered tree. Ash: cut and remove ivy between 0-1.5m. Clear access route to access base of tree. Clear all Holly and brambles, radius of 8m from trunk.	Safety	Within 3 months	08/05/2026	///secondly.pacemaker.other
G35			Holly and Hazel	6m	Min 100mm est	Thick bramble, understorey; hazel coppice stools; thick Holly tree cover.	Residential property	Holly 50% clear, Hazel 25% coppice. Thin/clear/tidy as necessary to create corridor of access & as for other similar area (SE flank of PFGN).	Safety	Within 12 months	08/05/2026	///early.fewer.minus
G36			Brambles			HORSHAM DISTRICT COUNCIL; thick bramble cover, including grass amenity area (adj. 32-22 Mapledown Close), impeding access.	Residential property	Clear bramble cover to 15-20m back from grass amenity area (adj. 32-22 Mapledown Close) to behind large dia. mature Ash tree group & continue clearance along rear garden fence lines.	Safety	Within 12 months	08/05/2026	///prowling.recur.guard
G37		TPO	Wild Cherry and Field Maple	12m	Avg 350mm est	HORSHAM DISTRICT COUNCIL adjacent Highway; ivy on trunks; 2x Ash with significant crown dieback.	Highway	(All):Cut and remove ivy between 0-1.5m. 2xAsh(middle of row, near bus stop): Fell to ground level. Thin group as necessary inc. Ash/Maple and to, 'release', create growing space for those small Field Maple saplings.	Safety	Within 4 weeks	08/05/2026	///wasps.poem.magically

G38	(path):790, 842, 836, 117, 839, 834, 833, 792, 631. Centrally by stream convergence): 822, 830, 826, 782, 791,	TPO	Ash	15m	Min 200mm est Max 600mm est	Significant crown dieback, exceeding 50%.	Woodland footpath	Fell to ground level. Take care not to damage understorey 'succession' saplings Eg. Field Maple saplings.	Safety	Within 3 months	08/05/2026	///miracle.padlock.recapture
G39	775	TPO	Ash and English Oak	Min 13m Max 22m	Min 700mm est Avg	Ash: trunk leans heavily towards rear garden/residential property; oak: ivy on trunk; fallen branch adj. Oak.	Residential property	Ash: Fell to ground level. Oak: Cut and remove ivy between 0-1.5m. Clear fallen branch blocking footpath.	Safety	Within 3 months	08/05/2026	///truffles.snowmen.barrel
G40		TPO	English Oak and Ash	20m	Avg 600mm est	Ivy on trunks; thick undergrowth Holly, Hazel.	Residential property	Cut and remove ivy between 0-1.5m. Fell 50% Holly, Coppice 25%Hazel. Clear at least 4m radius around base of large dia. trees, to improve access.	Safety	Within 12 months	08/05/2026	///counts.mass.suggested
G41			English Oak, Field Maple and Ash	17m	Avg 500mm est	Ivy on trunks; row of trees along rear residential garden fences; (East) end - Hazel cut by resident.	Residential property, public footpath	Cut and remove ivy between 0-1.5m. (East) end - chip/remove Hazel branches cut (dumped) by resident. clear, coppice, tidy inc. all foliage 360 degrees,4m radius, around base of large dia. trees for inspection access.	Safety	Within 12 months	08/05/2026	///digests.garage.obliging
G42	797		Ash	13m	Avg 350mm est	3x small self-seeded specimens; tree Tag: 797: Bi-furcates at 4.5m; tight compression fork with evidence of included bark; trunk leans towards residential property; all: Significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 12 months	08/05/2026	///shepherdess.mildest.begun
G43			English Oak and Hazel	Min 6m Max 11m	Avg 400mm est	Near table tennis; oak: dead branch/stubs, between 0-5m; hazel: former coppice.	Public footpath	Oak: Remove/target prune dead branch stubs. Hazels: Coppice at ground level.	Safety	Within 12 months	08/05/2026	///beakers.entertainer.majority
G44			Ash, Field Maple and Goat Willow	13m	Avg 300mm est	Ivy on trunks; G. Willow: heavily leaning trunk; ash: small self-seeded specimens; adj. Easteds Lane road sign & along adj. bike racks adj. nursery.	Residential property	Fell to ground level all ash and leaning G. Willow. Cut and remove ivy in all retained trees.	Safety	Within 12 months	08/05/2026	///reclined.leave.cargo
G45			English Oak and Ash	13m	Avg 400mm est	Ivy on trunks.	Residential property	Cut and remove ivy between 0-1.5m & cut channel in 4m wide, at least, to enable access to tree line, rear garden fence.	Safety	Within 12 months	08/05/2026	///smiling.encrusted.limp
G46			Ash	11m	Avg 200mm	dead trees.	Public footpath	Fell to ground level, dead ash trees.	Safety	Within 3 months	08/05/2026	///stunt.meals.backpack
G47			Ash	12m	Avg 180mm est	Ash: Group of small self-seeded, drawn-up, mutually suppressed specimens; cut and clear access corridor/channel to enable access to and along rear fence line.	Highway, residential property	All Ash: Fell to ground level/clear (as per 2023 spec) & Cut and clear access corridor/channel to enable access to and along rear fence line.	Safety	Within 12 months	08/05/2026	///curbed.yelled.surviving
G48			Hazel (x6) and Ash	6.5m	Avg 150mm est	Hazels: Former coppice x6; ash: Small self-seeded sapling. significant crown dieback exceeding 50%; R/o 8-10 Nyes Lane.	Residential property	Hazels: Coppice at ground level. Ash: Fell to ground level. Clear/remove old historic rings of wood and (dumped) cut/stacked arisings.	Safety	Within 3 months	08/05/2026	///disprove.perfectly.rejoined

Tree Works Schedule

###	Tag No.	TPO No.	Species	Recommended Works:	Works Purpose	Tree Works Timescales
1	9151		English Oak	Cut and remove ivy between 0-1.5m. Cut back branches belonging to low branch at 6.5m to S by up to 2.5m to SE (to appropriate growth points) & by up to 1m to S (to approx. in line with boundary and to re-shape to in line with upper two third of canopy). Cut back branches in lower third of canopy to N by up to no more than 1.5m (to in line with boundary).	Safety	Within 3 months
2			Laurel	Fell to ground level.	Safety	Within 12 months
3			Crack Willow	Fell to ground level.	Safety	Within 12 months
4	733		Sycamore	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months
5	694		Wild Cherry	Fell to ground level.	Safety	Within 3 months
6			Myrobalan Plum	Fell to ground level.	Safety	Within 3 months
7			Small-Leafed Lime	Crown lift to 5m above ground level on NE side over footpath. Hazel (adj.): re-coppice & remove sand bags at base of tree.	Safety	Within 12 months
8			Hazel	Re-coppice.	Safety	Within 12 months
9	173		Ash	Fell to ground level.	Safety	Within 3 months
10			Hazel	Re-coppice Hazel on corner (marked) & remove to ground level all Holly approx. 10m to S (of bin).	Safety	Within 12 months
11			Ash	Fell to ground level.	Safety	Within 12 months
12			Hazel	Cut out/coppice largest stems to thin.	Safety	Within 3 months
13			Goat Willow	Fell to ground level.	Safety	Within 12 months
14	704		Ash	Fell to ground level.	Safety	Within 3 months
15	714		Ash	Fell to ground level.	Safety	Within 3 months
16	730		Ash	Fell to ground level.	Safety	Within 3 months
17	735		Ash	Fell to ground level.	Safety	Within 3 months

18	9204		English Oak	Cut and remove ivy between 0-1.5m & removed marked understorey tree/s at base to aid future tree inspections.	Safety	Within 12 months
19	749		Ash	Fell to ground level.	Safety	Within 4 weeks
20	171		Ash	Clear 360 degrees, 2.5m radius, around base of tree inc. Elder, fallen branches and brambles etc. to aid future tree inspections.	Safety	Within 12 months
21	750		Ash	Fell to ground level & reduce height of adj. leaning Hawthorn by 25%.	Safety	Within 12 months
22	699		Ash	Row of trees from footpath edge to tree tag: 699. Ash & P. cerasifera: Fell to ground level semi-mature/marked trees adj rear fence line. (& to 'release', open up growing space for Oak and Field Maple saplings). Avoid damage to these saplings.	Safety	Within 3 months
23			Hazel	Coppice to ground level.	Safety	Within 3 months
24			Hazel	Coppice to ground level and cut back Dogwood to 0.5m inside footpath edge.	Safety	Within 3 months
25	765		Ash	Fell to ground level & cut and remove ivy between 0-1.5m on group of Ash trees on corner adj. path.	Safety	Within 12 months
26			English Oak	Remove dead pruning stubs.	Safety	Within 12 months
27	774		Ash	Fell to ground level, to 'release' new saplings. Take care not to damage new saplings nearby.	Safety	Within 12 months
28			Hawthorn	Cut and remove ivy between 0-1.5m.	Safety	Within 3 months
29	804		Ash	Fell to ground level, 3xAsh.	Safety	Within 3 months
30			Hazel	Coppice, to ground level x2.	Safety	Within 3 months
31	771		Ash	Fell to ground level.	Safety	Within 3 months
32			Hazel	Coppice, at ground level.	Safety	Within 3 months
33	783		Ash	Fell to ground level.	Safety	Within 4 weeks
34	809		Ash	Fell to ground level Ash & Field Maple. Take care not to damage 'succession' understorey F. Maple.	Safety	Within 3 months
35	767		Ash	Fell to ground level.	Safety	Within 3 months
36			Ash	Ash: Fell to ground level & Fell to ground level Ash tree approx. 10m to S (approx. 8m tall, 180mm DBH).	Safety	Within 12 months

37			Beech	Cut and remove ivy between 0-1.5m. Clear wood and brush at base of tree to N to clear 4m radius around base of trunk.	Safety	Within 12 months
38	793		Ash	Fell to ground level.	Safety	Within 3 months
39	762		Ash	Fell to ground level.	Safety	Within 4 weeks
40	820		Ash	Fell to ground level.	Safety	Within 4 weeks
41			Ash	Clear fallen branch.	Safety	Within 3 months
42	784		Ash	Fell to ground level.	Safety	Within 4 weeks
43	800		Ash	Fell to ground level.	Safety	Within 4 weeks
44			Ash	Clear/tidy up chip brush and stack cord wood neatly in habitat piles away from large dia. tree bases (tracked chipper required). Rear of Swan Close.	Safety	Within 12 months
45	780		Ash	Fell to ground level.	Safety	Within 4 weeks
46	712		Ash	Fell to ground level.	Safety	Within 4 weeks
47	815		Ash	Fell to ground level.	Safety	Within 4 weeks
48			Ash	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months
49			Unknown	Cut and remove branch.	Safety	Within 3 months
50	9294		English Oak	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months
51	841	TPO	Apple/Ash	Apple: Cut and remove ivy between 0-1.5m Ash: Fell to ground level.	Safety	Within 3 months
52	823	TPO	Field Maple/Ash	Field Maple: Cut and remove ivy between 0-1.5m. Ash: Fell to ground level small dia. Ash 3m S marked.	Safety	Within 3 months
53	742	TPO	English Oak	Fell to ground level.	Safety	Within 3 months
54			Goat Willow	Fell and remove & fell to ground level 4x small dia. drawn-up Ash located approx. 10-20m S.	Safety	Within 12 months
55			Goat Willow	Fell to ground level 2x marked trees adj. lamp no.5. , adj. car park.	Safety	Within 12 months
56	838		Ash	Fell to ground level (tree Adj. bridleway/footpath & 'Brook House').	Safety	Within 4 weeks
57			Ash	Fell to ground level.	Safety	Within 3 months

58	764		Ash	Fell to ground level. Take care not to damage 'succession' understorey trees inc. Sorbus torminalis.	Safety	Within 3 months
59	824		Ash	Fell to ground level.	Safety	Within 12 months
60			English Oak	Fell to ground level.	Safety	Within 4 weeks
G1	9152, 736, 716, 734		English Oak and Goat Willow	Oaks: Cut and remove ivy between 0-1.5m. Goat Willow: Fell to ground level.	Safety	Within 12 months
G2			Holly and Hazel	Re-coppice Hazel stools marked (pink paint). Holly: 50% thin, with focus also on those trees close to larger tree trunks to aid future tree inspections.	Safety	Within 12 months
G3			Hazel and Myrobalan Plum	Re-coppice whole stools or singular large dia. stems as marked, to clear back fences. Remove those marked P. cerasifera.	Safety	Within 12 months
G4			Hazel	Cut back to old pruning points (4m).	Safety	Within 12 months
G5			Hazel	Re-coppice.	Safety	Within 3 months
G6			Hazel	Hazel: re-coppice 30% & clear understorey & brambles to create access corridor.	Safety	Within 12 months
G7			Hazel, Goat Willow and Ash	Fell to ground level.	Safety	Within 12 months
G8			English Oak, Field Maple and Hazel	Hazel: Re-coppice marked stools (to clear residential fences). Oaks & F. Maple: cut and remove ivy between 0-1.5m.	Safety	Within 12 months
G9			English Oak and Ash	Cut and remove ivy between 0-1.5m & clear 360 degrees around base inc. brambles to aid future inspection.	Safety	Within 12 months
G10			Myrobalan Plum	Fell to ground level historically uprooted tree & group/those marked and those necessary to tidy area as a whole (both sides of footpath).	Safety	Within 12 months
G11			Ash	Clear all vegetation/foliage inc. brambles R/o adj. lamp no.7. & fell to ground level small dia. Ash. To 'release', free up growing space for young Oaks and F. Maples.	Safety	Within 12 months
G12			Myrobalan Plum	Requires understorey clearance inc. brambles, P. ceraifera. Need to clear a path (retaining habitat where possible) to clear rear fence line & to provide access & clear 360 degrees, at least 2m radius around base of large diameter trees.	Safety	Within 12 months

G13			English Oak	Clear Brambles and understorey trees/shrubs inc. Laurel & provide clearance 360 degrees around base of mature Oak trees, min. 4m radius from trunk, & hedge cut both side of access path in to maintain/clear desire path in.	Safety	Within 12 months
G14			Hazel	Coppice by removing the large diameter stems and leaving the smaller dia. stems. Leave whole stools as necessary.	Safety	Within 12 months
G15	813		Ash and Field Maple	Ash: Fell to ground level. F. Maple: remove those stems, marked. Take care not to damage/remove establishing Hawthorn/ F. Maple saplings.	Safety	Within 3 months
G16	801		Ash (x2) and English Oak	Fell to ground level. Take care not to damage nearby saplings.	Safety	Within 3 months
G17			Ash	Fell to ground level.	Safety	Within 12 months
G18			Ash and English Oak	Ash (marked), Oak (not marked): Cut and remove ivy between 0-1.5m.	Safety	Within 12 months
G19			Brambles	Clear brambles and to extend access (good clearance on one side - continue this on the other side and within whole area).	Safety	Within 12 months
G20			English Oak, Ash and Field Maple	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months
G21			English Oak, Field Maple and Hazel	Cyclically clear brambles 4m from path edge 'Charlock'. Cut and remove ivy for large dia. trees inc. Oaks and F Maples. Thin Hazel stools 25%. Retain Hawthorns.	Safety	Within 12 months
G22			English Oak (x5) and Hazel	Oaks: Cut and remove ivy between 0-1.5m Hazel: Coppice 25% (under SPC direction).	Safety	Within 12 months
G23	807		Ash	Fell to ground level.	Safety	Within 3 months
G24			Hazel and Holly	Coppice Hazel 25%, thin/remove 50% Holly & clear, tidy inc. fallen trees.	Safety	Within 12 months
G25			Various	R/o 31-49 Charlock. Area requires tree/shrub thinning/coppicing/clearance, including internally (edge is done) to open up access for ongoing inspections, maintenance etc.	Safety	Within 12 months
G26	769, 761, 768		Ash and English Oak	Ash: Fell to ground level. Take care not to damage understorey 'succession' saplings. Oak: cut and remove ivy between 0-1.5m.	Safety	Within 3 months
G27	786		Ash	Fell to ground level.	Safety	Within 3 months

G28	763 (G.Willow), 788 (Ash)		Ash and Goat Willow	Fell to ground level.	Safety	Within 4 weeks
G29	779		Ash	Fell to ground level.	Safety	Within 4 weeks
G30		TPO	Ash	Fell to ground level.	Safety	Within 3 months
G31			Variuos	Clear access corridor/channel along rear fences and thin/clear understorey as necessary as moving through. Machinery/chainsaw/tracked chipper	Safety	Within 12 months
G32		TPO	Ash, Field Maple, Hawthorn and Elder	Cut and remove ivy between 0-1.5m. Coppice to ground level Elder. Fell to ground level small dia. Ash (marked). Holly (All): Fell to ground level.	Safety	Within 12 months
G33			Field Maple	Cut and remove ivy between 0-1.5m.	Safety	Within 12 months
G34	843		Ash and Unknown	Fell to ground level dead ivy covered tree. Ash: cut and remove ivy between 0-1.5m. Clear access route ta access base of tree. Clear all Holly and brambles, radius of 8m from trunk.	Safety	Within 3 months
G35			Holly and Hazel	Holly 50% clear, Hazel 25% coppice. Thin/clear/tidy as necessary to create corridor of access & as for other similar area (SE flank of PFGN).	Safety	Within 12 months
G36				Clear bramble cover to 15-20m back from grass amenity area (adj 32-22 Mapledown Close) to behind large dia. mature Ash tree group & continue clearance along rear garden fence lines.	Safety	Within 12 months
G37		TPO	Wild Cherry and Field Maple	(All):Cut and remove ivy between 0-1.5m. 2xAsh(middle of row, near bus stop): Fell to ground level. Thin group as necessary inc. Ash/Maple and to, 'release', create growing space for those small Field Maple saplings.	Safety	Within 4 weeks

G38	(path): 790, 842, 836, 117, 839, 834, 833, 792, 631. Centrally by stream convergence): 822, 830, 826, 782, 791, 826.	TPO	Ash	Fell to ground level. Take care not to damage understorey 'succession' saplings Eg. Field Maple saplings.	Safety	Within 3 months
G39	775	TPO	Ash and English Oak	Ash: Fell to ground level. Oak: Cut and remove ivy between 0-1.5m. Clear fallen branch blocking footpath.	Safety	Within 3 months
G40		TPO	English Oak and Ash	Cut and remove ivy between 0-1.5m. Fell 50% Holly, Coppice 25%Hazel. Clear at least 4m radius around base of large dia. trees, to improve access.	Safety	Within 12 months
G41			English Oak, Field Maple and Ash	Cut and remove ivy between 0-1.5m. (East) end - chip/remove Hazel branches cut (dumped) by resident. clear, coppice, tidy inc. all foliage 360 degrees,4m radius, around base of large dia. trees for inspection access.	Safety	Within 12 months
G42	797		Ash	Fell to ground level.	Safety	Within 12 months
G43			English Oak and Hazel	Oak: Remove/target prune dead branch stubs. Hazels: Coppice at ground level.	Safety	Within 12 months
G44			Ash, Field Maple and Goat Willow	Fell to ground level all ash and leaning G. Willow. Cut and remove ivy in all retained trees.	Safety	Within 12 months
G45			English Oak and Ash	Cut and remove ivy between 0-1.5m & cut channel in 4m wide, at least, to enable access to tree line, rear garden fence.	Safety	Within 12 months

G46			Ash	Fell to ground level, dead ash trees.	Safety	Within 3 months
G47			Ash	All Ash: Fell to ground level/clear (as per 2023 spec) & Cut and clear access corridor/channel to enable access to and along rear fence line.	Safety	Within 12 months
G48			Hazel (x6) and Ash	Hazels: Coppice at ground level. Ash: Fell to ground level. Clear/remove old historic rings of wood and (dumped) cut/stacked arisings.	Safety	Within 3 months